

MOBILE FIRE RESCUE DEPARTMENT FIRE CODE ADMINISTRATION

Stand Pipe System Acceptance Inspection

Date of Review	_// BLDC 20			
Project Address:Project Name:				
Contractor's Business Name:Phone:				
Contractors Name	:			
Numbers following wor Pass Fail N	ksheet comments represent an NFPA code section unless otherwise specified.			
1	Received standpipe certification from installer.			
2	Plans are on site.			
3	Location and size of standpipes and FDCs comply with the plans.			
4	Outlet valves are functional and hose threads in good condition.			
5	Roof outlets comply with the plans.			
6	Hydraulic calculation information sign is mounted at the system control valve.			
7	Underground pipe from FDC to check valve in inlet pipe is flushed before completing systems, .			
8	Standnine test including yard and FDC piping: per NFPA 14 and 11.5			

9		A.	hydrostatic test at 200 PSI for 2 hours, PSI is measured at the lowest point or B.		
10		B.	hydrostatic test not less than 50 PSI in excess of maximum pressure; where the maximum pressure is in excess of 150 PSI.		
11		C.	where cold weather prevents testing, an air test at 40 PSI for 24 hours shall occur with a pressure loss of only up to 1.5 PSI		
12		D.	permitted. flow test: the hydraulically most remote standpipe will verify system design pumping through the FDC, .		
13		E.	a flow test at each roof outlet to verify the required pressure and flow is available, .		
14		F.	maximum flow from a 2½-in. hose connection is 250 GPM, for a 1½-in. connection it is 100 GPM.		
15		Pressure	e regulating devices are flow tested to verify proper operation,		
16		Main dr	ain valve, if provided, is opened until system pressure stabilizes,		
17		No shute	off valve is in the FDC.		
18		Check v	alve is near the FDC connection to the system.		
19		The pipe	e between the FDC and the check valve has an automatic drip.		
20		The FD0	C is 18 in. to 48 in. above finish grade and signed.		
21		A stand	pipe drain is provided at the lowest point and it drains to the exterior.		
22		Standpi	Standpipes are located in noncombustible stair enclosures or equivalent		
23		Hose co	onnections are readily accessible, 3 ft. to 5 ft. above the floor, and tight.		

24	_Standpipes having listed pressure-regulating devices will be flow tested to verify the PSI setting.			
25	Water-filled pipe exposed to freezing conditions is protected from freezing.			
26 27	 All manual valves shall be fully opened, fully closed, and supervised or secured. Riser supports are provided at the lowest level, alternate levels and at the 			
	top.			
28	Connection to the water supply has a listed indicating-type valve and a check valve located close to the supply.			
29.	Lateral runs from standpipe to the hose valve over 18 in. are provided with hangers.			
<u></u>	Horizontal standpipe hangers do not exceed a 15 ft. spacing.			
31	Attached 1½ in. hose is free from mildew, cuts, abrasions, and couplings, gaskets, and nozzles are undamaged and without obstructions.			
32	Multiple Class I and III standpipes are interconnected at the bottom.			
33	Automatic and semiautomatic-dry systems are tested by initiating a flow from the hydraulically most remote hose connection and water is delivered in 3 minutes and each remote control device is tested per the manufacturer's instructions,			
Additional Comments:				
Inspection Date:				

Fire Code Administration Staff Captain